

New Well Project

West Liberty Well No. 2 and Powerhouse Improvements Project Progress Report – September 25, 2023

**City of West
Liberty Well
No. 2 and
Powerhouse
Improvements
Newsletter
09/25/2023**

Well No. 2 Improvements Phase I

Contractor: The Northway Company

Current Project Phase I

- New pump/motor/power/hatch
- Construction completion scheduled for October 31, 2023

Current Work Week (September 25, 2023)

- Mobilize for Electrical Power Feed

2 Week Look Ahead (October 2, 2023)

- Electrical Power Feed installation
- Begin Well Rehabilitation

Powerhouse Improvements Phase II

Contractor: S.G. CONSTRUCTION

Current Project Phase

- New Door/ Driveway/ Separated Well Room
- Construction completion scheduled for October 31, 2023

Current Work Week (September 25, 2023)

- Exterior powerhouse door and interior Well #2 roll-up door work approved and awaiting materials

2 Week Look Ahead (October 2, 2023)

- TBD based on material availability

Contact Us

Lee Geertz

City Manager

319.627.2418

lgeertz@cityofwestlibertyia.org

Danny Goodale

Water and Sewer Superintendent

319.627.2418

dgoodale@cityofwestlibertyia.org

Jon Meade

Interim Electrical Superintendent

319.627.4314

jmeade@cityofwestlibertyia.org

If you have any questions before, during, or after the construction projects, please do not hesitate to contact us. We understand this project will cause further disruption at an already disrupted time. We greatly appreciate your patience. Thank you.



Photo or tip of the week



**Phase I - Contractors Viewing
Electrical Work**



**Phase II - New Pumphouse
Driveway**



**Phase II - Opening
for Roll-Up Coil Door**

New Well Project

*West Liberty Well No. 2 and Powerhouse Improvements Project
Weekly Progress Report*



Phase I - Contractors Viewing Electrical Work

New Well Project

*West Liberty Well No. 2 and Powerhouse Improvements Project
Weekly Progress Report*



Phase II - New Pumphouse Driveway

New Well Project

*West Liberty Well No. 2 and Powerhouse Improvements Project
Weekly Progress Report*



Phase II - Opening for Roll-Up Coil Door