

Road Work Ahead

West Liberty Rainbow & Maxson Project Construction Improvement Progress Report – December 7, 2023

City of
West
Liberty
**Road Work
Ahead**
Newsletter
December
07, 2023

Current Project Phase – Trail Construction and Clean-up

Project substantially complete Dec. 30, 2023

Current Work Week (Dec 04, 2023)

Pave Trail

2 Week Look Ahead (Dec 11, 2023)

Trail sawcut/clean-up
Dormant Seeding to be installed

Note: Columbus Street sidewalk to be
completed in Spring 2024.

Contact Us

Lee Geertz
City Manager
319.627.2418

lgeertz@cityofwestlibertyia.org



If you have any questions before, during, or after the construction projects, please do not hesitate to contact us. We understand this project will cause further disruption at an already disrupted time. We greatly appreciate your patience. Thank you.

Photos of the week



Trail Grading Complete



Trail Paving

Road Work Ahead

***West Liberty Rainbow & Maxson Project
Progress Report – December 7, 2023***



Trail Grading Complete

Road Work Ahead

***West Liberty Rainbow & Maxson Project
Progress Report – December 7, 2023***



Trail Paving