

# New Well Project

## West Liberty Well No. 2 and Powerhouse Improvements Project Progress Report – December 7, 2023

**City of West  
Liberty Well  
No. 2 and  
Powerhouse  
Improvements  
Newsletter  
12/07/2023**

### Well No. 2 Improvements Phase I

#### Current Project Phase I

- New pump/motor/power/hatch
- Construction completion scheduled for October 31, 2023 - Delayed due to supplier delays

#### Current Work Week (December 04, 2023)

- Roof Hatch review and submittal

#### 2 Week Look Ahead (December 11, 2023)

- Pump and motor installation
- Roof hatch installation

### Powerhouse Improvements Phase II

#### Current Project Phase

- New Door/Driveway/Separated Well Room
- Construction completion scheduled for October 31, 2023. Delay potential due to roof and water leaks.
- Roof contractor to try to do part of roof replacement prior to the hatch.

#### Current Work Week (December 04, 2023)

- Start interior wall framing

#### 2 Week Look Ahead (December 11, 2023)

- Install roll-up door and walls

### Contact Us

#### Lee Geertz

*City Manager*

319.627.2418

[lgeertz@cityofwestlibertyia.org](mailto:lgeertz@cityofwestlibertyia.org)



#### Danny Goodale

*Water and Sewer Superintendent*

319.627.2418

[dgoodale@cityofwestlibertyia.org](mailto:dgoodale@cityofwestlibertyia.org)

#### Jon Meade

*Interim Electrical Superintendent*

319.627.4314

[jmeade@cityofwestlibertyia.org](mailto:jmeade@cityofwestlibertyia.org)

If you have any questions before, during, or after the construction projects, please do not hesitate to contact us. We understand this project will cause further disruption at an already disrupted time. We greatly appreciate your patience. Thank you.

### Photo or tip of the week



**Well 2 Powerhouse  
Improvements**



**Well Room Roll-up Door Framing**

# *New Well Project*

*West Liberty Well No. 2 and Powerhouse Improvements Project  
Progress Report – December 7, 2023*



**Well 2 Powerhouse Improvements**

# *New Well Project*

*West Liberty Well No. 2 and Powerhouse Improvements Project  
Progress Report – December 7, 2023*



**Well Room Roll-up Door Framing**