

Road Work Ahead

West Liberty Rainbow & Maxson Project Weekly Project Newsletter

City of
West
Liberty
Road Work
Ahead
Newsletter
07/17/2023

East Rainbow Drive

Current Project Phase

- **Phase 2: East half of Rainbow Drive to the Intersection with Maxson Avenue**
- East Rainbow drive closed until about early August 2023 When Rainbow Dr. Will be Open and Maxson Will be Closed
- Subway Driveway at least 1 lane access will be maintained from Garfield Ave.
- Project Complete Dec. 2023

Current Work Week (July 17, 2023)

- Storm Sewer Install
- Clearing for Multi-Purpose Trail
Removing Pavement East End of Rainbow

2 Week Look Ahead (July 24, 2023)

- Work on Culvert driving surface.
- Place Concrete for End of Phase II- East end of Rainbow
- Open Phase I Area to Traffic
- Start of Trail Grading and Completion

Note: Phasing plans have been done to avoid too much interference with sports taking place at the Dutton Sporting complex.

Contact Us

Lee Geertz

City Manager

319.627.2418

lgeertz@cityofwestlibertyia.org

If you have any questions before, during, or after the construction projects, please do not hesitate to contact us. We understand this project will cause further disruption at an already disrupted time. We greatly appreciate your patience. Thank you.



Multi Purpose Trail Clearing



Pavement removal West End
Rainbow



Storm Intake Erosion Control

West Liberty
Clearing and grading
07/19/2023 07:29 AM
41 27963 - 41 25668 (133ft)
Altitude: 560ft
607 E Rainbow Dr, West Liberty, IA 52776, USA

West Liberty
Pavement removal
07/17/2023 07:19 AM
41 27963 - 41 25701 (130ft)
Altitude: 560ft
607 E Rainbow Dr, West Liberty, IA 52776, USA

West Liberty
Storm Intake
08/01/2023 08:40 AM
41 27963 - 41 25701 (130ft)
Altitude: 571ft
607 E Maxson Ave, West Liberty, IA 52776, USA

Road Work Ahead

***West Liberty Rainbow & Maxson Project
Weekly Project Newsletter***



Multi-Purpose Trail Clearing

Road Work Ahead

**West Liberty Rainbow & Maxson Project
Weekly Project Newsletter**



Pavement removal West End Rainbow

Road Work Ahead

**West Liberty Rainbow & Maxson Project
Weekly Project Newsletter**



Storm Intake Erosion Control