

New Well Project

West Liberty Well No. 2 and Powerhouse Improvements Project Progress Report – October 23, 2023

**City of West
Liberty Well
No. 2 and
Powerhouse
Improvements
Newsletter
10/23/2023**

Well No. 2 Improvements Phase I

Current Project Phase I

- New pump/motor/power/hatch
- Construction completion scheduled for October 31, 2023

Current Work Week (October 23, 2023)

- Mobilize for Electrical Power Feed
- Electrical Power Feed installation
- Begin Well Rehabilitation

2 Week Look Ahead (October 30, 2023)

- Continue power feed and well acidization

Powerhouse Improvements Phase II

Current Project Phase

- New Door/Driveway/Separated Well Room
- Construction completion scheduled for October 31, 2023. Delay potential due to roof and water leaks.

Current Work Week (October 23, 2023)

- Exterior powerhouse door and interior Well #2 roll-up door work approved and awaiting materials

2 Week Look Ahead (October 30, 2023)

- TBD based on material availability

Contact Us



Lee Geertz

City Manager

319.627.2418

lgeertz@cityofwestlibertyia.org

Danny Goodale

Water and Sewer Superintendent

319.627.2418

dgoodale@cityofwestlibertyia.org

Jon Meade

Interim Electrical Superintendent

319.627.4314

jmeade@cityofwestlibertyia.org

If you have any questions before, during, or after the construction projects, please do not hesitate to contact us. We understand this project will cause further disruption at an already disrupted time. We greatly appreciate your patience. Thank you.

Photo or tip of the week



Electrical Power Feed Conduit



Well No. 2 Cleaning



**Northway Well Rig in
Place**

New Well Project

*West Liberty Well No. 2 and Powerhouse Improvements Project
Weekly Progress Report*



Electrical Power Feed Conduit

New Well Project

*West Liberty Well No. 2 and Powerhouse Improvements Project
Weekly Progress Report*



Well No. 2 Cleaning

New Well Project

*West Liberty Well No. 2 and Powerhouse Improvements Project
Weekly Progress Report*



Northway Well Rig in Place